

## **Rethinking** Water

Mallow Business and Technology Park, Quartertown, Mallow., Co.Cork

#### 04/04/23

Dear Sir/Madam,

Please see below attached quotation for the emergency works (as per Automation Engineer's report on last page of this document) carried out on at the Cliffs of Moher Plant 3/06/2022 - 05/06/2022 and the following Wednesday 08/06/2022. The Quote includes the cost of all associated parts and labour (i...e Automation Engineer and Electricians)

	Quantity	Price Each
	8	
	10	
	4	
	1	
	2	
	2	
	6	
	30m	
	2	
n valve and Fittings	2	
Sub Total		€20 027.68
	26hrs	
	26hrs	
	18Hrs	
Sub Total	:+:	€4320
		8 10 4 1 2 2 6 30m 2 2 Sub Total  26hrs 26hrs 18Hrs

Total Ex VAT	€24 347.68

I trust this is to your satisfaction and we look forward to your reply.

Best Regards,

### Name Redacted


Asset Maintenance Manager

E: Email redacted

T: Mobile phone number Redacted

### **Automation Engineer's Report**

After arrival to site I found that the plant was down and only being ran manually on hand by the operator. Further to investigation I found that the auto for the plant control was not operational due to no 24vdc power. Every instrument visually looked like it was working from looking at the instrument local displays but the signals that are needed from each instrument to control the plant on auto had been blown (mA outputs). These tell the local PLC on site (this is the main control unit for the plant) what state all the levels, motor conditions and flows are so as to be able to carry out the process. Also there are cards in the PLC that read this information which also work on the 24vdc supply which were blown. I found that the 24vdc power supply was damaged. This was damaged due to a spike in voltage which carried down through the 24vdc network damaging the ancillary equipment on site. We changed out the PLC cards and the level / flow instruments and reprogrammed. When leaving site the plant was operational on auto again with all signals reading on the PLC.





## **Rethinking** Water

Mallow Business and Technology Park, Quartertown, Mallow., Co.Cork

21/11/22

Dear Sir/Madam,

Please see below attached quotation for the installation of Remote access controller for the Cliffs of Moher plant. Unit to allow automation engineer to dial in remotely to make changes also allows for resetting of pumps remotely. This Unit is standard on all sites now. Included in the quotation is a Scada Engineer for 1 day for installation. This would have a reduced downtime drastically for the recent plat failure.

Item	Quantity	Price Each
BB/LR2B712022 (Unit to allow automation engineer to dial in remotely to make changes.) (also allows for resetting of pumps remotely)(This Unit is standard on all sites now)	1	€720
Scada Engineer	8HRS	€720
100	Total	€1440

I trust this is to your satisfaction and we look forward to your reply.

Best Regards,

Name redacted
Asset Maintenance Manager

E: Email redacted
T: Mobile phine number redacted



# **Rethinking** Water

Mallow Business and Technology Park, Quartertown, Mallow., Co.Cork

#### 22/11/22

Dear Sir/Madam,

Please see below attached quotation for the installation of Anoxic Mixer for the Cliffs of Moher plant. This is to allow for adequate mixing and greatly reduce MLSS settlement within the anoxic tank. Included in the quotation is fitter and an electrician ½ day for installation.

Quantity	Price Each
1	€1347.56
4 HRS	€ 360
Total	€ 1,707.56
	9

I trust this is to your satisfaction and we look forward to your reply.

Best Regards,

Name Redacted Area Supervisor

E: Email redacted

T: mobile phone redacted

