

EPA ID	WSZ/Agglomeration Name	RBMP 2018-2021, Appendix 1 tables					Q1 2022 Update		
		Table 1 - UWWTD	Table 2 - PAs	Table 3 - HSOs	Table 4 - Other	Completion Year originally estimated	Completion Year updated	Notes	
D0156-01	Abbeyleix				x	Complete	2015		
D0372-01	Ahascragh				x	2021	2023		
D0117-01	Ardee	x				2019	2019		
D0282-01	Ardfert				x	2018	2018		
D0162-01	Ardmore				x	Complete	2016		
D0006-01	Arklow	x				2022	2025		
A0243-01	Arthurstown				x	2021	2023		
D0497-01	Arvagh				x	Complete	2016		
D0315-01	Askeaton				x	2021	Project on hold		
D0508-01	Athea				x	2019	2019		
D0193-01	Athenry	x				2020	2019		
D0007-01	Athlone				x	2018	2018		
D0222-01	Aughrim				x	Complete	2017		
D0411-01	Avoca				x	2025	2025		
D0085-01	Bailieborough				x	2024	2025		
D0216-01	Balla				x	2018	2018		
D0123-01	Ballaghaderreen				x	2023	2024		
D0189-01	Ballina				x	2024	2025		
A0318-01	Ballinacarrow				x	2023	Project on hold		
D0501-01	Ballinagh				x	2018	2018		
D0384-01	Ballinakill				x	2018	2018		
D0281-01	Ballinamore				x	Complete	2014		
D0431-01	Ballingeary				x	2022	Project on hold		
tbc_Ballinroad	Ballinroad				x	Complete	2015		
D0070-01	Ballinrobe				x	2023	Project on hold		
A0294-01	Ballintra				x	2021	2025		
D0254-01	Ballivor				x	Complete	2017		
D0120-01	Ballybofey-Stranorlar	x				2019	2020		
D0441-01	Ballyclough			x	x	Complete	2017		
D0516-01	Ballycotton				x	2021	2024		
D0371-01	Ballygar				x	2020	Project on hold		
A0242-01	Ballyhack				x	2021	2023		
D0069-01	Ballyhaunis				x	2024	Project on hold		
D0256-01	Ballyjamesduff				x	2024	Early stage of project - completion date tbc		
D0351-01	Ballyliffin				x	2023	Project on hold		
D0291-01	Ballylinan				x	2018	2017		
D0459-01	Ballylongford				x	Complete	2015		
D0509-01	Ballymore				x	2018	2018		
D0238-01	Ballymore Eustace				x	Complete	2016		
D0094-01	Ballymote				x	Complete	2021		
D0407-01	Ballymurn and Environs				x	Complete	2016		
D0327-01	Ballyvaughan				x	2021	2024		
D0229-01	Ballyvourney Ballymakeery			x		2021	2021		
D0089-01	Baltinglass				x	2023	Works not required	Original scope to increase capacity was not deemed necessary upon completion of a feasibility study	
D0141-01	Banagher				x	2020	Works not required	Original scope to increase capacity was not deemed necessary upon completion of a feasibility study	
D0136-01	Bandon				x	2022	2021		
D0215-01	Bangor Erris				x	Complete	2018		
D0168-01	Bantry				x	2023	Project on hold		
D0366-01	Belcarra				x	Complete	2017		
D0074-01	Belmullet				x	2018	2018		

EPA ID	WSZ/Agglomeration Name	RBMP 2018-2021, Appendix 1 tables					Q1 2022 Update		
		Table 1 - UWWTD	Table 2 - PAs	Table 3 - HSOs	Table 4 - Other	Completion Year originally estimated	Completion Year updated	Notes	
D0063-01	Blessington				x	2021	2023		
D0437-01	Boherbue				x	2023	2024		
D0532-01	Bridgend				x	2024	Project on hold		
D0125-01	Buncrana				x	2025	2026		
D0130-01	Bundoran				x	2018	2018		
D0531-01	Burnfoot				x	2024	Project on hold		
A0446-01	Burtonport				x	2021	2023		
D0167-01	Cahir				x	2023	2025		
D0272-01	Cappoquin				x	Complete	2016		
D0028-01	Carlow Town				x	2023	2026		
D0388-01	Carraroe				x	2021	2027		
D0062-01	Carrickmacross				x	2020	2024		
A0273-01	Carrigallen				x	2019	2019		
D0523-01	Carrigart				x	2022	2026		
D0044-01	Carrigtohill				x	Complete	2016		
D0171-01	Cashel				x	2024	Project on hold		
D0205-01	Castleblayney				x	2019	2019		
D0149-01	Castlecomer				x	Complete	2017		
D0514-01	Castlefinn				x	2021	2024		
D0180-01	Castleisland				x	2023	Project on hold		
A0013-01	Castlemaine				x	2024	2020		
D0134-01	Castlemartyr				x	2024	2024		
D0387-01	Castletown				x	2018	2023		
D0297-01	Castletownbere				x	2021	2022		
D0468-01	Castletownsend				x	2021	2024		
D0019-01	Castletroy				x	2024	2026		
D0020-01	Cavan Town				x	Complete	2016		
D0214-01	Charlestown				x	2020	2020		
D0204-01	Charleville and Environs				x	2024	Project on hold		
A0375-01	Cheekpoint				x	Complete	2015		
D0322-01	Clarecastle				x	2021	2023		
D0543-01	Claregalway				x	Complete	2016		
D0071-01	Claremorris	x				2023	2024		
D0198-01	Clifden		x			Complete	2015		
D0394-01	Cliffoney				x	Complete	2016		
D0265-01	Clogherhead				x	2024	Project on hold		
D0445-01	Clondulane				x	2018	2018		
D0404-01	Clonroche				x	Complete	2016		
D0472-01	Coachford				x	2021	2022		
D0054-01	Cobh	x				2019	2021		
D0242-01	Coill Dubh				x	Complete	2017		
D0093-01	Collooney	x				2021	2021		
D0344-01	Convoy				x	2018	2018		
D0082-01	Cootehill				x	2024	2025		
D0033-01	Cork City	x				2019	2021		
D0466-01	Courtmacsherry and Timoleague				x	2020	2019		
D0046-01	Courtown-Gorey				x	Complete	2016		
tbccross	Cross				x	Complete	2015		
D0470-01	Drimoleague				x	2021	2020		
D0426-01	Dripsey			x		2021	2022		
D0041-01	Drogheda	x				2018	2018		
D0302-01	Dromahane				x	Complete	2016		
D0316-01	Dromcollagher Town and Environs				x	2021	Early stage of project - Completion date tbc		

EPA ID	WSZ/Agglomeration Name	RBMP 2018-2021, Appendix 1 tables					Q1 2022 Update		
		Table 1 - UWWTD	Table 2 - PAs	Table 3 - HSOs	Table 4 - Other	Completion Year originally estimated	Completion Year updated	Notes	
D0483-01	Drumconrath				x	2018	2017		
D0144-01	Drumshanbo				x	2022	2020		
D0245-01	Duncannon				x	2021	2023		
D0053-01	Dundalk	x				2018	2018		
D0211-01	Dunfanaghy				x	2024	Project on hold		
D0208-01	Dungloe				x	Complete	2017		
D0476-01	Dunlavin				x	Complete	2015		
D0160-01	Dunmanway				x	Complete	2014		
D0170-01	Dunmore East				x	Complete	2016		
D0138-01	Dunshaughlin				x	2023	Project on hold		
D0289-01	Durrow				x	Complete	2015		
D0131-01	Enfield				x	2024	2025		
D0048-01	Ennis North	x				Complete	2017		
D0029-01	Enniscorthy	x				2019	2019		
D0088-01	Enniskerry and Environs				x	2018	2018		
D0081-01	Ennistymon WWTP				x	2021	2026		
D0375-01	Eyrecourt				x	2023	Project on hold		
D0535-01	Fahan				x	2024	Project on hold		
D0343-01	Falcarragh				x	2020	2025		
D0169-01	Ferns	x				2023	Project on hold		
D0164-01	Fethard				x	2024	2026		
D0241-01	Fetherd-on-Sea				x	2021	Project on hold		
D0213-01	Foxford				x	2020	2021		
D0502-01	Foynes				x	2023	2025		
D0526-01	Freshford				x	Complete	2017		
D0050-01	Galway		x			Complete	2016		
D0379-01	Glenamaddy				x	2020	2020		
D0210-01	Glenties				x	Complete	2017		
D0504-01	Glin				x	2023	2025		
D0529-01	Goresbridge				x	Complete	2017		
D0381-01	Grange				x	2020	2019		
A0457-01	Greencastle Housing Scheme				x	2019	2018		
tbcd_Gweedore	Gweedore				x	2021	2026		
D0243-01	Hacketstown				x	Complete	2016		
A0349-01	Inchigeelagh				x	2021	2023		
A0159-01	Inistioge				x	2020	Project on hold		
D0429-01	Innishannon				x	2021	2022		
D0401-01	Johnstown				x	Complete	2017		
D0203-01	Kanturk				x	2024	Project on hold		
D0127-01	Kells	x				Complete	2017		
D0184-01	Kenmare				x	2023	2024		
D0479-01	Kentstown				x	2019	2019		
A0445-01	Kerrykeel				x	2021	2023		
D0520-01	Kilcar				x	2021	2023		
D0087-01	Kilcoole				x	Complete	2017		
D0114-01	Kilcummin				x	2024	2025		
D0442-01	Kildorrery				x	Complete	2017		
A0079-01	Kilfenora				x	2021	2023		
A0065-01	Kilgarvan			x		Complete	2017		
D0078-01	Kilkee				x	2021	2025		
D0067-01	Killala				x	2019	2020		
D0447-01	Killavullen and Environs				x	Complete	2017		
D0537-01	Killea				x	2021	2024		
D0011-01	Killybegs	x				2018	2018		

EPA ID	WSZ/Agglomeration Name	RBMP 2018-2021, Appendix 1 tables					Q1 2022 Update		
		Table 1 - UWWTD	Table 2 - PAs	Table 3 - HSOs	Table 4 - Other	Completion Year originally estimated	Completion Year updated	Notes	
D0513-01	Kilmacrennan				x	2022	Project on hold		
D0275-01	Kilmacthomas				x	Complete	2016		
D0106-01	Kilmallock				x	Complete	2016		
D0233-01	Kilmeague				x	Complete	2019		
A0091-01	Kilmihil				x	2021	2025		
D0232-01	Kilmore Quay				x	2021	2024		
D0416-01	Kilpedder				x	Complete	2017		
D0075-01	Kilrush WWTP				x	2021	2023		
D0083-01	Kingscourt				x	2024	2025		
D0104-01	Kinnegad				x	Complete	2016		
D0276-01	Kinvara				x	Complete	2017		
D0421-01	Knightstown				x	Complete	2016		
D0380-01	Lahardane				x	Complete	2019		
D0080-01	Lahinch	x				2023	2026		
D0278-01	Leitrim Village				x	2019	Project on hold		
D0352-01	Lifford	x				2021	2024		
D0013-01	Limerick				x	2024	2026		
D0430-01	Liscannor WWTP				x	2021	2023		
D0176-01	Lismore				x	Complete	2016		
D0004-02	Lower Liffey Valley Regional Sewerage Scheme				x	Complete	2016		
D0126-01	Macroom				x	2024	2026		
D0052-01	Mallow				x	2021	2023		
D0150-01	Manorhamilton	x				2019	2019		
D0056-01	Midleton				x	Complete	2014		
D0342-01	Milford				x	2021	2025		
D0332-01	Millstreet & Environs				x	2021	2020		
D0331-01	Milltown				x	Complete	2016		
D0202-01	Mitchelstown	x				2021	2025		
D0277-01	Mohill				x	2019	2019		
D0042-01	Monksland	x				2019	2020		
D0219-01	Mountbellew				x	2021	Project on hold		
D0152-01	Mountmellick				x	2023	2018		
D0153-01	Mountrath				x	Complete	2015		
D0212-01	Moville				x	2021	2027		
tbc_Muff	Muff				x	2023	Project on hold		
D0090-01	Muinebheag & Leighlinbridge				x	2024	2026		
D0239-01	Mullaghmore				x	2024	Project on hold		
D0456-01	Mullinahone				x	2019	2019		
D0527-01	Mullinavat				x	2020	Project on hold		
D0059-01	Navan				x	2024	Project on hold		
D0027-01	Nenagh				x	2020	2025		
D0410-01	Newcastle				x	2018	2018		
D0333-01	Newmarket				x	2024	Project on hold		
D0079-01	Newmarket-on-Fergus				x	2024	2025		
D0325-01	Newport				x	2024	2026		
D0224-01	Newport (Mayo)			x		2023	2025		
D0487-01	Nobber				x	Complete	2017		
D0258-01	Oldcastle				x	Complete	2014		
A0072-01	Omeath				x	2021	2023		
D0192-01	Oughterard	x	x	x		2018	2018		
A0384-01	Passage East				x	2023	Project on hold		
D0129-01	Passage/Monkstown	x				2018	2019		
D0158-01	Portarlinton	x				Complete	2017		
D0001-01	Portlaoise				x	2024	2026		

EPA ID	WSZ/Agglomeration Name	RBMP 2018-2021, Appendix 1 tables					Q1 2022 Update		
		Table 1 - UWWTD	Table 2 - PAs	Table 3 - HSOs	Table 4 - Other	Completion Year originally estimated	Completion Year updated	Notes	
D0274-01	Portlaw	x				2019	2019		
D0196-01	Portumna				x	2023	Project on hold		
D0318-01	Quin WWTP				x	2021	2021		
D0341-01	Ramelton			x		2021	2025		
D0209-01	Raphoe				x	2021	Project on hold		
D0288-01	Rathdowney				x	Complete	2015		
D0345-01	Rathmullan				x	2021	2025		
D0237-01	Rathvilly Wastewater Treatment Plant				x	Complete	2016		
D0414-01	Redcross				x	Complete	2017		
D0227-01	Rhode				x	Complete	2017		
D0436-01	Ringaskiddy Village				x	Complete	2018		
D0057-01	Ringaskiddy-Crosshaven-Carrigaline	x				Complete	2016		
D0034-01	Ringsend	x	x			2021	2023		
D0433-01	Riverstick				x	Complete	2015		
D0172-01	Rosscarbery/Owenahincha				x	2023	Project on hold		
D0249-01	Rosses Point				x	2024	2026		
A0115-01	Roundstone				x	2021	2024		
A0432-01	Saleen				x	2025	Project on hold		
D0295-01	Schull				x	Complete	2014		
D0045-01	Shannon Town	x			x	2020	2021		
D0396-01	Spiddal				x	2021	2024		
D0538-01	St Johnston				x	Complete	2016		
D0262-01	Stamullen	x				2023	2024		
A0550-01	Stonyford				x	Complete	2017		
D0292-01	Stradbally				x	Complete	2015		
D0353-01	Stradbally				x	Complete	2016		
D0092-01	Strandhill			x		2020	2020		
D0024-01	Swords				x	Complete	2017		
D0389-01	Taghmon				x	Complete	2014		
D0273-01	Tallow				x	Complete	2016		
D0283-01	Tarbert				x	Complete	2016		
D0221-01	Tinahely				x	Complete	2017		
D0146-01	Tipperary Town				x	2024	Project on hold		
D0040-01	Tralee	x				2018	2018		
D0137-01	Trim				x	2023	Project on hold		
D0031-01	Tuam				x	2019	2018		
D0107-01	Tubbercurry	x				2019	2019		
D0091-01	Tullow	x				2021	2023		
D0002-01	Upper Liffey Valley				x	Complete	2017		
D0336-01	Urlingford				x	Complete	2017		
D0255-01	Virginia				x	2024	2024		
D0423-01	Whitegate/Aghada				x	2021	2024		
A0111-01	Woodford				x	2021	2025		
D0139-01	Youghal	x				2018	2018		

Summary table

	Original Plan estimate	Q1 2022 Update
<b>Complete</b>	<b>79</b>	<b>0</b>
<b>2014</b>	<b>0</b>	<b>6</b>
<b>2015</b>	<b>0</b>	<b>12</b>
<b>2016</b>	<b>0</b>	<b>28</b>
<b>2017</b>	<b>0</b>	<b>30</b>
<b>2018</b>	<b>22</b>	<b>23</b>

